



LACONIA PROJECT UPDATES – June, 2020

LACONIA ROAD PROJECTS PROPOSED FOR 2020

Current:

Overview:

Union Ave project from Elm to Stark - Drainage and sewer work has been completed in the Stark Street intersection. Road and sidewalk reconstruction began Monday, June 15. Reclaiming and grading the road will take place over the next two weeks. Binder paving is scheduled for the week of June 22. Curb, sidewalks, guardrail and crosswalks will follow. Project completion date, including final paving, is anticipated for early August.

The **Court Street bridge** replacement project schedule is to be determined.

Project Status:

Water main work on **Lafayette Street** continues and is expected to be complete by mid-July. Sewer, drain and road and sidewalk improvements will begin in July once water main work is complete. Scheduled project completion is October.

Work began in June on the drainage and road improvements on **North Street** between Massachusetts Avenue and Safe Harbor Drive. Paving should be completed by the end of this month on **Village Ct., Marshall Ct., Bell St., Linny Ln., and North St.** between Massachusetts Avenue and Safe Harbor Drive.

Previous:

Overview:

Union Ave project from Elm to Stark - Drainage work was completed from Walnut Street to Stark Street. Work began at the retaining wall between Union Avenue and Irwin Marine and is expected to be complete by the end of May. Sewer and drain work are scheduled to resume in the Stark Street intersection after Memorial Day. Once all underground utility work is complete, road and sidewalk reconstruction will begin. Expected completion date is in August.

Court Street from Keasor to Main Street has been paved and striped. Final punch list work will be completed in May.

The **Court Street bridge** replacement project is scheduled for 2020.

Project Status:

Water main work on **Lafayette Street** began this month. This street is still scheduled for water, sewer, drain and road and sidewalk improvements. Scheduled completion is October.

Work will begin in May on the drainage and road improvements on **North Street** between Massachusetts Avenue and Safe Harbor Drive.

ADA IMPROVEMENTS AT FOUR INTERSECTIONS

Current: Final reconstruction work at the corner of Church and Main has been completed.

The Union Avenue and Messer Street intersection is scheduled to start in June and will be paved in coordination with paving on Union Avenue. Public Works is developing a plan to complete improvements at the other two intersections - North Main and Oak Street and Church Street and Beacon East.

Previous: Final paving was completed at the Main Street and Church Street intersection, as well as Veteran's Square and Beacon Street West. Final reconstruction work remains at the corner of Church and Main. This work is expected to be complete in May.

The Union Avenue and Messer Street intersection is scheduled for fall of 2020 in coordination with paving on Union Avenue. Public Works is developing a plan to complete improvements at the other two intersections - North Main and Oak Street and Church Street and Beacon East.

LACONIA DOWNTOWN TIF DISTRICT

Current: No update.

Previous: No update.

WEIRS TIF DISTRICT

Current: No update.

Previous: No update.

WINNIPESAUKEE RIVER BASIN PROJECT

Current: The rate assessment model has been modified to address the concerns of the four communities and will be reviewed at the June 18th Advisory Board meeting.

Previous: The WRBP Advisory Board will be coordinating a meeting with their respective legislative representatives to determine the level of support for creating a separate Waste Water Authority. The members have reviewed the proposed rate allocation formula. Two of the four communities that have calculated flow versus measured flow have issues with the model's assumptions and the distribution of unaccounted for flow between the two communities. The goal is to resolve the Issues with the model by the June Advisory Board Meeting.

SEWER COLLECTION SYSTEM

Current: Design continues in the Lakeport area for sewer collection system improvements. Construction is scheduled for late fall 2020 and spring 2021 and will continue through fall of 2021.

Previous: Design continues in the Lakeport area for sewer collection system improvements. Survey began in May for the Mechanic Street Area and 60% design was submitted for Elm Street. Construction is scheduled for late fall 2020 and spring 2021 and will continue through fall of 2021.

WEIRS BEACH RESTORATION

Current: No update.

Previous: No update.

LACONIA MASTER PLAN UPDATE

Current: No update.

Previous: No update.

BARTLETT BEACH AND BOND BEACH EROSION/DRAINAGE PROJECTS

Current: Bartlett Beach will be complete by June 17th. The parking lot has a new design and is elevated to keep the water from eroding the shoreline. We have new hydro seeded grass and trees. The area looks great. The gate will open on the 17th.

The Bond Beach project is complete, except for some tree plantings. We have new drainage at the top of the parking lot and a slope to keep the rain water from traveling down the hillside to the beach. We have an ADA ramp and mulched pathways, new plantings, a rock wall, new grass areas and wildflower seeds preparing to sprout. The gate is now open for all to use. The beach officially opens June 27th with the bath house open and a parking attendant.

Previous: The Bartlett Beach project has been awarded to J. Parker & Daughters. They have started on this project as of the week of May 18th and the project will be completed by the beginning of beach season.

The Bond Beach project started back up the week of May 18th and, according to the contractor, it should be completed by June 1st.

NATIVE AMERICAN SCULPTURE

Current: No update.

Previous: No update.

PERLEY POND PROJECT

Current: No update.

Previous: No update.