



## **LACONIA PROJECT UPDATES – August, 2020**

### **LACONIA ROAD PROJECTS PROPOSED FOR 2020**

Current:

Overview:

**Union Ave project from Elm to Stark** - Final paving and clean-up has been completed. Punch list work is ongoing.

The **Court Street bridge** replacement project bid opening is scheduled for August 21. Limited construction may begin this October as long as two-way traffic is maintained through the construction zone. The bridge closure is scheduled for April 5 through May 4, 2021.

Project Status:

Sewer, drain and road and sidewalk improvements on **Lafayette Street** began in August. Scheduled project completion is October.

Paving on Girard Street (the section on the Winter Street side of the brook) is scheduled for October. Drainage upgrades were completed in July. The project includes sidewalk reconstruction and an overlay.

Previous:

Overview:

**Union Ave project from Elm to Stark** - Project completion including final paving, is anticipated for early August.

The **Court Street bridge** replacement project has been advertised for bidding. Construction start date to be determined but is anticipated for spring 2021.

Project Status:

Water main work on **Lafayette Street** continues and is expected to be complete by the end of July. Sewer, drain and road and sidewalk improvements will begin in August once water main work is complete. Scheduled project completion is October.

Paving on Girard Street is scheduled for September. Drainage upgrades began in July. The project includes sidewalk reconstruction and an overlay.

### **ADA IMPROVEMENTS AT FOUR INTERSECTIONS**

Current: The Union Avenue and Messer Street intersection upgrade has been completed. Public Works is developing a plan to complete improvements at the other two intersections - North Main and Oak Street, and Church Street and Beacon East.

Previous: The Union Avenue and Messer Street intersection upgrades began in June and will be complete once the paving on Union Avenue is accomplished. Paving should be complete no later than July 27<sup>th</sup>. Public Works is developing a plan to complete improvements at the other two intersections - North Main and Oak Street, and Church Street and Beacon East.

## **LACONIA DOWNTOWN TIF DISTRICT**

Current: No update.

Previous: No update.

## **WEIRS TIF DISTRICT**

Current: No update.

Previous: No update.

## **WINNIPESAUKEE RIVER BASIN PROJECT**

Current: The Advisory Board's meeting is scheduled for August 20<sup>th</sup>. The Board will review a proposed change to the replacement fund formula and the status of the hybrid communities' efforts to finalize the data.

Previous: Rate assessment model – Two of four hybrid communities have hired an engineer consultant to develop the data necessary to establish a sewer flow for those areas not metered. The consultant will also develop a system that can be used to establish inflow and infiltration rates for these same areas. The data from these communities will be used to develop projections for the other two communities. Initial data should be available in October

Replacement Fund formula - The Advisory Board has agreed to change the procedures used to calculate community shares when the member communities must reimburse the replacement fund. The Board, in conjunction with DES, will be developing the proposed legislative language to submit to the next session of the legislature.

## **SEWER COLLECTION SYSTEM**

Current: The seventy-five percent design is complete for the Lakeport area sewer collection system improvements. Construction is scheduled for late fall 2020 and spring 2021 and will continue through fall of 2021. Streets currently under design are Elm Street (from Franklin Street to Hickory Stick Lane), Mechanic Street (from Union Ave to Clinton St), Clinton St, Prospect St., Cole St., Hill St. and Pear St.

Previous: Design continues in the Lakeport area for sewer collection system improvements. Construction is scheduled for late fall 2020 and spring 2021 and will continue through fall of 2021. Streets currently under design are Elm Street (from Franklin Street to Hickory Stick Lane), Mechanic Street (from Union Ave to Clinton St), Clinton St, Prospect St., Cole St., Hill St. and Pear St.

## **WEIRS BEACH RESTORATION**

Current: No update.

Previous: No update.

## **LACONIA MASTER PLAN UPDATE**

Current: No update.

Previous: No update.

## **NATIVE AMERICAN SCULPTURE**

Current: No update.

Previous: The statue is still in the process of being made. The virus delayed the manufacturers significantly. There are pictures available to see the progress as it is being made.

## **PERLEY POND PROJECT**

Current: No update.

Previous: No update.